

Central Peninsula Landfill Leachate Issues



HISTORY OF PROJECT

- ▶ 2006 - CPL constructed new lined landfill cells in accordance with regulations
 - ▶ Lined landfill cells generate leachate, which is a wastewater consisting of liquid from the landfill
- ▶ 2013 - Evaporator was installed at CPL after regional treatment plants stopped accepting leachate
- ▶ 2020 - Solid Waste Department observes site issues showing a lack of leachate handling capacity as well as decreased evaporator performance
- ▶ 2021 - Consultant hired to evaluate annual leachate generation versus disposal capacity and propose solutions to most efficiently dispose of leachate

CURRENT STATE

- ▶ Cells 1 and 2 are ponding leachate on liner
- ▶ Existing leachate tank constructed in 2004 is undergoing repairs
- ▶ Existing leachate pond constructed in 2004 needs liner replaced
- ▶ Leachate evaporator system cannot keep up with leachate generation and has run-time issues due to scale build up
- ▶ Consultant reviewed system and solutions to develop a plan to manage leachate at CPL



PROPOSED IMPROVEMENTS

- ▶ Install a treatment system to improve leachate quality prior to disposal and reduce scaling and run time issues at evaporator
- ▶ Install a new, larger leachate pond for leachate storage and leachate tank for winter operations
- ▶ Upgrade existing evaporator system and leachate piping to optimize operations and evaporation
- ▶ Evaluate disposal options of trajectory evaporators, surface disposal or hauling to municipal wastewater treatment plants depending on treatment results
- ▶ Reestablish leachate recirculation after leachate volume is reduced to permit conditions



PHASE 1 - 2022 COMPLETION

- ▶ Work with treatment vendor to complete bench testing and pilot testing onsite to prove efficacy of system
 - ▶ Estimated cost: \$100,000 - Complete winter 2021
- ▶ Work with evaporator manufacturer to complete upgrades to evaporation process and computer control and monitoring system
 - ▶ Estimated cost: \$150,000 - Begin immediately, 3-4 months to complete depending on lead time
- ▶ Hire design consultant to design new leachate pond, new leachate tank, replace existing pond liner and redesign piping and controls for improved operations
 - ▶ Estimated cost: \$250,000 - Design through winter for construction spring 2022
- ▶ Construct improvements/install full scale treatment system
 - ▶ Estimated cost: \$3,500,000 - Complete fall 2022
- ▶ Phase 1 Total Cost: \$4,000,000 to be completed by spring 2022



PHASE 2

- ▶ Trial trajectory evaporators and purchase additional if effective
 - ▶ Cost: \$50,000-\$200,000
- ▶ Pursue surface water discharge and permitting
- ▶ Work with municipalities operating wastewater treatment plants to determine if their treatment system will accept treated leachate for disposal
- ▶ Investigate operational changes to reduce leachate generation
- ▶ Process leachate in most cost effective way

